Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Measurement Recorded On: 8/12/22 to 09/01/23

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 .as per the direction of Engineer in charge								
	2nd Bill								
	Machohalli Panchayathi								
	Byandahalli								
	Opposite Sri Shanmuga Hotel								
	CH: 00.00m to 15.00m	1	15.00	5.50	5.55	5.53	0.15	12.43	
	CH: 15.00m to 30.00m	1	15.00	5.55	5.20	5.38	0.15	12.09	
	CH: 30.00m to 45.00m	1	15.00	5.20	4.70	4.95	0.15	11.14	
	CH: 45.00m to 60.00m	1	15.00	4.70	5.20	4.95	0.15	11.14	
	CH: 60.00m to 67.50m	1	7.50	5.20	3.50	4.35	0.15	4.89	
	Sri Veerbhadreshwara Swamy Prasanna Road								
	CH: 00.00m to 15.00m	1	15.00	4.70	4.70	4.70	0.15	10.58	
	CH: 15.00m to 30.00m	1	15.00	4.70	5.00	4.85	0.15	10.91	
	CH: 30.00m to 37.30m	1	7.30	5.00	5.05	5.03	0.15	5.50	
	Beside Nandi Complex								
	CH: 00.00m to 15.00m	1	15.00	5.60	5.50	5.55	0.15	12.49	
	CH: 15.00m to 30.00m	1	15.00	5.50	5.30	5.40	0.15	12.15	
	CH: 30.00m to 45.00m	1	15.00	5.30	5.45	5.38	0.15	12.09	
	CH: 45.00m to 60.00m	1	15.00	5.45	5.30	5.38	0.15	12.09	
	CH: 60.00m to 75.00m	1	15.00	5.30	5.50	5.40	0.15	12.15	
	CH: 75.00m to 90.00m	1	15.00	5.50	5.45	5.48	0.15	12.32	
	CH:90.00m to 105.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.20	5.35	0.15	12.04	
	CH:120.00m to 133.20m	1	13.20	5.20	5.10	5.15	0.15	10.20	
	Bailkonenahalli								
	Beside Berht Robotics, Mahanteshwara Layout								
	CH: 00.00m to 15.00m	1	15.00	5.10	5.20	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.20	5.10	5.15	0.15	11.59	
	CH: 30.00m to 45.00m	1	15.00	5.10	4.70	4.90	0.15	11.03	
	CH: 45.00m to 60.00m	1	15.00	4.70	4.60	4.65	0.15	10.46	
	CH: 60.00m to 75.00m	1	15.00	4.60	5.10	4.85	0.15	10.91	
	CH: 75.00m to 90.00m	1	15.00	5.10	4.75	4.93	0.15	11.08	
	CH:90.00m to 98.70m	1	8.70	4.75	4.75	4.75	0.15	6.20	
	Gap								
	CH:98.70m to 120.00m	1	21.30	4.70	4.60	4.65	0.15	14.86	
	Perpendicular Road								

Contractor

SILICON CONSULTING ENGINEERS — Sanjay — Consultant

Assistant Engineer

Asst. Executive Engineer — Assistant Exec. Engineer

27/1/23

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
	CH:00.00m to 26.80m	1	26.80	4.85	4.60	4.73	0.15	18.99	
	Machohalli								
	Uddhandayya Layout								
	Haleooramma temple road								
	CH: 00.00m to 15.00m	1	15.00	5.20	5.25	5.23	0.15	11.76	
	CH: 15.00m to 30.00m	1	15.00	5.25	5.50	5.38	0.15	12.09	
	CH: 30.00m to 45.00m	1	15.00	5.50	5.00	5.25	0.15	11.81	
	CH: 45.00m to 60.00m	1	15.00	5.00	5.00	5.00	0.15	11.25	
	CH: 60.00m to 75.00m	1	15.00	5.00	4.90	4.95	0.15	11.14	
	CH: 75.00m to 91.80m	1	16.80	4.90	5.10	5.00	0.15	12.60	
	Sri Haripada Nilaya Road								
	CH: 00.00m to 15.00m	1	15.00	5.00	4.65	4.83	0.15	10.86	
	CH: 15.00m to 30.00m	1	15.00	4.65	4.80	4.73	0.15	10.63	
	CH: 30.00m to 45.00m	1	15.00	4.80	5.00	4.90	0.15	11.03	
	CH: 45.00m to 60.00m	1	15.00	5.00	4.72	4.86	0.15	10.94	
	CH: 60.00m to 75.00m	1	15.00	4.72	4.50	4.61	0.15	10.37	
	CH: 75.00m to 90.00m	1	15.00	4.50	4.90	4.70	0.15	10.58	
	CH:90.00m to 105.00m	1	15.00	4.90	4.85	4.88	0.15	10.97	
	CH: 105.00m to 120.00m	1	15.00	4.85	4.75	4.80	0.15	10.80	
	CH:120.00m to 135.00m	1	15.00	4.75	5.50	5.13	0.15	11.53	
	CH: 135.00m to 150.00m	1	15.00	5.50	4.60	5.05	0.15	11.36	
	CH: 150.00m to 165.00m	1	15.00	4.60	4.80	4.70	0.15	10.58	
	CH: 165.00m to 180.00m	1	15.00	4.80	4.90	4.85	0.15	10.91	
	CH: 180.00m to 187.10m	1	7.10	4.90	6.15	5.53	0.15	5.88	
	Ganavi Nilaya House Road from end								
	CH: 00.00m to 15.00m	1	15.00	4.50	4.60	4.55	0.15	10.24	
	CH: 15.00m to 30.00m	1	15.00	4.60	4.75	4.68	0.15	10.52	
	CH: 30.00m to 45.00m	1	15.00	4.75	4.50	4.63	0.15	10.41	
	CH: 45.00m to 60.00m	1	15.00	4.50	4.50	4.50	0.15	10.13	
	CH: 60.00m to 75.00m	1	15.00	4.50	4.80	4.65	0.15	10.46	
	CH: 75.00m to 90.00m	1	15.00	4.80	5.13	4.97	0.15	11.17	
	CH:90.00m to 105.00m	1	15.00	5.13	5.00	5.07	0.15	11.40	
	CH: 105.00m to 120.00m	1	15.00	5.00	4.45	4.73	0.15	10.63	
	CH:120.00m to 125.90m	1	5.90	4.45	5.80	5.13	0.15	4.54	
	Kamath Layout								
	Approach Road								
	CH:00.00m to 3.60m	1	3.60	10.00	8.30	9.15	0.125	4.12	
	Main Road								
	CH: 00.00m to 15.00m	1	15.00	6.20	5.70	5.95	0.15	13.39	
	CH: 15.00m to 30.00m	1	15.00	5.70	6.10	5.90	0.15	13.28	
	CH: 30.00m to 45.00m	1	15.00	6.10	6.60	6.35	0.15	14.29	
	CH: 45.00m to 60.00m	1	15.00	6.60	5.95	6.28	0.15	14.12	
	CH: 60.00m to 75.00m	1	15.00	5.95	5.80	5.88	0.15	13.22	
	CH: 75.00m to 90.00m	1	15.00	5.80	5.55	5.68	0.15	12.77	
	CH:90.00m to 105.00m	1	15.00	5.55	5.50	5.53	0.15	12.43	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.50	5.50	0.15	12.38	

Contractor

SILICON CONSULTING ENGINEERS
Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Area	Unit
	CH:120.00m to 135.00m	1	15.00	5.50	5.70	5.60	0.15	12.60	
	CH: 135.00m to 150.00m	1	15.00	5.70	5.75	5.73	0.15	12.88	
	CH: 150.00m to 165.00m	1	15.00	5.75	6.10	5.93	0.15	13.33	
	CH: 165.00m to 180.00m	1	15.00	6.10	5.80	5.95	0.15	13.39	
	CH: 180.00m to 195.00m	1	15.00	5.80	5.50	5.65	0.15	12.71	
	CH: 195.00m to 210.00m	1	15.00	5.50	5.45	5.47	0.15	12.30	
	CH: 210.00m to 225.00m	1	15.00	5.43	5.40	5.42	0.15	12.18	
	CH: 225.00m to 240.00	1	15.00	5.40	6.90	6.15	0.15	13.84	
	CH: 240.00 to 255.00m	1	15.00	6.90	5.60	6.25	0.15	14.06	
	CH: 255.00m to 270.00m	1	15.00	5.60	5.70	5.65	0.15	12.71	
	CH: 270.00m to 285.00m	1	15.00	5.70	5.60	5.65	0.15	12.71	
	CH: 285.00m to 300.00m	1	15.00	5.60	5.55	5.58	0.15	12.54	
	CH: 300.00m to 315.00m	1	15.00	5.55	5.95	5.75	0.15	12.94	
	CH: 315.00m to 330.00m	1	15.00	5.95	6.40	6.18	0.15	13.89	
	CH: 330.00m to 345.00m	1	15.00	5.35	5.50	5.43	0.15	12.21	
	CH: 345.00m to 360.00m	1	15.00	5.60	5.50	5.50	0.15	12.38	
	CH: 360.00m to 375.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH: 375.00m to 390.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH: 390.00m to 405.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH: 405.00m to 420.00m	1	15.00	5.40	6.05	5.73	0.15	12.88	
	CH: 420.00m to 435.00m	1	15.00	6.05	6.00	6.03	0.15	13.56	
	CH 435.00m to 441.10m	1	6.10	6.00	8.20	7.10	0.15	6.50	
	11 th Cross Opp. Road								
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.00	5.35	5.18	0.15	11.64	
	CH: 30.00m to 45.00m	1	15.00	5.35	5.40	5.38	0.15	12.09	
	CH: 45.00m to 60.00m	1	15.00	5.40	5.40	5.40	0.15	12.15	
	CH: 60.00m to 75.00m	1	15.00	5.40	5.40	5.40	0.15	12.15	
	CH: 75.00m to 90.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH:90.00m to 105.00m	1	15.00	5.50	5.50	5.50	0.15	12.38	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH:120.00m to 135.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH: 135.00m to 150.00m	1	15.00	5.50	5.38	5.44	0.15	12.24	
	CH: 150.00m to 165.00m	1	15.00	5.38	5.50	5.44	0.15	12.24	
	CH: 165.00m to 180.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 180.00m to 195.00m	1	15.00	5.60	5.50	5.55	0.15	12.49	
	CH: 195.00m to 210.00m	1	15.00	5.50	5.20	5.35	0.15	12.04	
	CH: 210.00m to 225.00m	1	15.00	5.20	5.50	5.35	0.15	12.04	
	CH: 225.00m to 240.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 240.00m to 255.00m	1	15.00	5.60	5.45	5.53	0.15	12.43	
	CH: 255.00m to 270.00m	1	15.00	5.45	5.45	5.45	0.15	12.26	
	CH: 270.00m to 285.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 285.00m to 300.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 300.00m to 315.00m	1	15.00	5.60	5.45	5.53	0.15	12.43	
	CH: 315.00m to 330.00m	1	15.00	5.45	5.45	5.45	0.15	12.26	
	CH: 330.00m to 345.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 345.00m to 360.00m	1	15.00	5.50	5.45	5.48	0.15	12.32	

Contractor

SILICON CONSULTING ENGINEERS

Consultant

Assistant Engineer

Assistant Exec. Engine

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
	CH: 360.00m to 375.00m	1	15.00	5.45	6.00	5.73	0.15	12.88	
	CH: 375.00m to 379.60m	1	4.60	6.00	7.30	6.65	0.15	4.59	
	Smart School Backgate Road								
	CH: 00.00m to 15.00m	1	15.00	6.25	5.30	5.78	0.15	12.99	
	CH: 15.00m to 30.00m	1	15.00	5.30	5.30	5.30	0.15	11.93	
	CH: 30.00m to 45.00m	1	15.00	5.30	5.35	5.33	0.15	11.98	
	CH: 45.00m to 60.00m	1	15.00	5.35	5.20	5.28	0.15	11.87	
	CH: 60.00m to 75.00m	1	15.00	5.20	5.24	5.22	0.15	11.75	
	CH: 75.00m to 90.00m	1	15.00	5.24	5.30	5.27	0.15	11.86	
	CH:90.00m to 105.00m	1	15.00	5.30	5.26	5.28	0.15	11.88	
	CH: 105.00m to 115.00m	1	10.00	5.26	6.10	5.68	0.15	8.52	
	Mookambika Layout								
	Jagadish House Road								
	CH: 00.00m to 15.00m	1	15.00	5.10	4.65	4.88	0.15	10.97	
	CH: 15.00m to 30.00m	1	15.00	4.65	4.60	4.63	0.15	10.41	
	CH: 30.00m to 48.80m	1	18.80	4.60	4.55	4.58	0.15	12.90	
	Opp. Chethan hairstyle Road								
	CH: 00.00m to 15.00m	1	15.00	5.60	4.90	5.25	0.15	11.81	
	CH: 15.00m to 26.30m	1	11.30	4.90	4.90	4.90	0.15	8.31	
	Lakshman house Road								
	CH: 00.00m to 15.00m	1	15.00	5.05	4.70	4.88	0.15	10.97	
	CH: 15.00m to 30.00m	1	15.00	4.70	5.30	5.00	0.15	11.25	
	CH: 30.00m to 45.00m	1	15.00	5.30	4.70	5.00	0.15	11.25	
	CH: 45.00m to 47.40m	1	2.40	4.70	4.70	4.70	0.15	1.69	
	Nesara Screen Printing Road								
	CH: 00.00m to 15.00m	1	15.00	5.10	4.60	4.85	0.15	10.91	
	CH: 15.00m to 28.90m	1	13.90	4.60	4.50	4.55	0.15	9.49	
	Prakash House Road								
	CH: 00.00m to 15.00m	1	15.00	5.20	5.30	5.25	0.15	11.81	
	CH: 15.00m to 30.00m	1	15.00	5.30	5.40	5.35	0.15	12.04	
	CH: 30.00m to 47.00m	1	17.00	5.40	5.20	5.30	0.15	13.52	
	Manasa Gopika House Road								
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.00	4.90	4.95	0.15	11.14	
	CH: 30.00m to 48.00m	1	18.00	4.90	4.90	4.90	0.15	13.23	
	Nanjappa House Road								
	CH: 00.00m to 15.00m	1	15.00	5.28	5.20	5.24	0.15	11.79	
	CH: 15.00m to 30.00m	1	15.00	5.20	5.20	5.20	0.15	11.70	
	CH: 30.00m to 34.10m	1	4.10	5.20	5.80	5.50	0.15	3.38	
	Doddanna Layout RSB Sabha Bhavan Road								
	CH: 00.00m to 15.00m	1	15.00	7.80	7.80	7.80	0.15	17.55	
	CH: 15.00m to 30.00m	1	15.00	7.80	7.70	7.75	0.15	17.44	
	CH: 30.00m to 45.00m	1	15.00	7.70	7.90	7.80	0.15	17.55	
	CH: 45.00m to 60.00m	1	15.00	7.90	7.30	7.60	0.15	17.10	
	CH: 60.00m to 75.00m	1	15.00	7.30	7.30	7.30	0.15	16.43	
	CH: 75.00m to 90.00m	1	15.00	7.30	7.30	7.30	0.15	16.43	

Contractor

SILICON CONSULTING ENGINEERS
Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg B	Depth	Qty	Unit
	CH: 90.00m to 105.00m	1	15.00	7.30	7.50	7.40	0.15	16.65	
	CH: 105.00m to 113.00m	1	8.00	7.50	9.20	8.35	0.15	10.02	
	CH: 113.00m to 128.00m	1	15.00	9.20	9.10	9.15	0.15	20.59	
	CH: 128.00m to 143.00m	1	15.00	9.10	8.30	8.70	0.15	19.58	
	CH: 143.00m to 158.00m	1	15.00	8.30	7.20	7.75	0.15	17.44	
	CH: 158.00m to 173.00m	1	15.00	7.20	7.15	7.18	0.15	16.14	
	CH: 173.00m to 181.00m	1	8.00	7.15	7.60	7.38	0.15	8.85	
	Vadrahalli Village								
	Beside Nethravathi Real Estate Road								
	CH: 00.00m to 15.00m	1	15.00	5.40	5.00	5.20	0.15	11.70	
	CH: 15.00m to 30.00m	1	15.00	5.00	5.00	5.00	0.15	11.25	
	CH: 30.00m to 43.80m	1	13.80	5.00	5.00	5.00	0.15	10.35	
	CH: 43.80m to 62.50m	1	18.70	5.20	5.50	5.35	0.15	15.01	
	CH: 62.50m to 77.50m	1	15.00	5.30	5.30	5.30	0.15	11.93	
	CH: 77.50m to 92.50m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 92.50m to 103.80m	1	11.30	5.00	5.20	5.10	0.15	8.64	
	Sidhappa House Road								
	CH: 00.00m to 15.00m	1	15.00	5.50	5.76	5.63	0.15	12.67	
	CH: 15.00m to 30.00m	1	15.00	5.76	5.30	5.53	0.15	12.44	
	CH: 30.00m to 45.00m	1	15.00	5.30	4.50	4.90	0.15	11.03	
	CH: 45.00m to 51.00m	1	6.00	4.50	5.10	4.80	0.15	4.32	
	Murthy House Road								
	CH: 00.00m to 10.30m	1	10.30	10.00	10.00	10.00	0.15	15.45	
	CH: 10.30m to 25.30m	1	15.00	6.10	6.18	6.14	0.15	13.82	
	CH: 25.30m to 40.30m	1	15.00	6.18	6.00	6.09	0.15	13.70	
	CH: 40.30m to 55.30m	1	15.00	6.00	6.30	6.15	0.15	13.84	
	CH: 55.30m to 70.30m	1	15.00	6.30	6.15	6.23	0.15	14.01	
	CH: 70.30m to 85.30m	1	15.00	6.15	6.50	6.33	0.15	14.23	
	CH: 85.30m to 94.80m	1	9.50	6.50	6.35	6.43	0.15	9.16	
							Present Qty	**2017.07**	**Cum**
							Qty Paid in 1st Bill	**2712.97**	**Cum**
							Total Qty	**4730.04**	**Cum**
							Deduct Qty Paid in 1st Bill	**2712.97**	**Cum**
							Qty to be paid in 2nd Bill	**2017.07**	**Cum**

Contractor

Consultant

Assistant Engineer 9/01/23

Assistant Exec. Enginee

Scanned by TapScanner

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Measurement Recorded On: 10/12/22 to 11/1/23

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
13	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as pertechnical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8 (M5) Using 40 mm nominal size graded crushed coarse aggregates as per the direction of Engineer in charge								
	2nd Bill								
	Machohalli Panchayathi								
	Byandahalli								
	Opposite Sri Shanmuga Hotel								
	CH: 00.00m to 15.00m	1	15.00	5.50	5.55	5.53	0.15	12.43	
	CH: 15.00m to 30.00m	1	15.00	5.55	5.20	5.38	0.15	12.09	
	CH: 30.00m to 45.00m	1	15.00	5.20	4.70	4.95	0.15	11.14	
	CH: 45.00m to 60.00m	1	15.00	4.70	5.20	4.95	0.15	11.14	
	CH: 60.00m to 67.50m	1	7.50	5.20	3.50	4.35	0.15	4.89	
	Sri Veerbhadreshwara Swamy Prasanna Road								
	CH: 00.00m to 15.00m	1	15.00	4.70	4.70	4.70	0.15	10.58	
	CH: 15.00m to 30.00m	1	15.00	4.70	5.00	4.85	0.15	10.91	
	CH: 30.00m to 37.30m	1	7.30	5.00	5.05	5.03	0.15	5.50	
	Beside Nandi Complex								
	CH: 00.00m to 15.00m	1	15.00	5.60	5.50	5.55	0.15	12.49	
	CH: 15.00m to 30.00m	1	15.00	5.50	5.30	5.40	0.15	12.15	
	CH: 30.00m to 45.00m	1	15.00	5.30	5.45	5.38	0.15	12.09	
	CH: 45.00m to 60.00m	1	15.00	5.45	5.30	5.38	0.15	12.09	
	CH: 60.00m to 75.00m	1	15.00	5.30	5.50	5.40	0.15	12.15	
	CH: 75.00m to 90.00m	1	15.00	5.50	5.45	5.48	0.15	12.32	
	CH:90.00m to 105.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.20	5.35	0.15	12.04	
	CH:120.00m to 133.20m	1	13.20	5.20	5.10	5.15	0.15	10.20	
	Bailkonenahalli								
	Beside Berht Robotics, Mahanteshwara Layout								
	CH: 00.00m to 15.00m	1	15.00	5.10	5.20	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.20	5.10	5.15	0.15	11.59	
	CH: 30.00m to 45.00m	1	15.00	5.10	4.70	4.90	0.15	11.03	
	CH: 45.00m to 60.00m	1	15.00	4.70	4.60	4.65	0.15	10.46	
	CH: 60.00m to 75.00m	1	15.00	4.60	5.10	4.85	0.15	10.91	
	CH: 75.00m to 90.00m	1	15.00	5.10	4.75	4.93	0.15	11.08	
	CH:90.00m to 98.70m	1	8.70	4.75	4.75	4.75	0.15	6.20	

Contractor

SILICON CONSULTING ENGINEERS — Consultant

Assistant Engineer

Assistant Exec. Engineer

259.39

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
	Gap								
	CH:98.70m to 120.00m	1	21.30	4.70	4.60	4.65	0.15	14.86	
	Perpendicular Road								
	CH:00.00m to 26.80m	1	26.80	4.85	4.60	4.73	0.15	18.99	
	Machohalli								
	Uddhandayya Layout								
	Haleooramma temple road								
	CH: 00.00m to 15.00m	1	15.00	5.20	5.25	5.23	0.15	11.76	
	CH: 15.00m to 30.00m	1	15.00	5.25	5.50	5.38	0.15	12.09	
	CH: 30.00m to 45.00m	1	15.00	5.50	5.00	5.25	0.15	11.81	
	CH: 45.00m to 60.00m	1	15.00	5.00	5.00	5.00	0.15	11.25	
	CH: 60.00m to 75.00m	1	15.00	5.00	4.90	4.95	0.15	11.14	
	CH: 75.00m to 91.80m	1	16.80	4.90	5.10	5.00	0.15	12.60	
	Sri Haripada Nilaya Road								
	CH: 00.00m to 15.00m	1	15.00	5.00	4.65	4.83	0.15	10.86	
	CH: 15.00m to 30.00m	1	15.00	4.65	4.80	4.73	0.15	10.63	
	CH: 30.00m to 45.00m	1	15.00	4.80	5.00	4.90	0.15	11.03	
	CH: 45.00m to 60.00m	1	15.00	5.00	4.72	4.86	0.15	10.94	
	CH: 60.00m to 75.00m	1	15.00	4.72	4.50	4.61	0.15	10.37	
	CH: 75.00m to 90.00m	1	15.00	4.50	4.90	4.70	0.15	10.58	
	CH:90.00m to 105.00m	1	15.00	4.90	4.85	4.88	0.15	10.97	
	CH: 105.00m to 120.00m	1	15.00	4.85	4.75	4.80	0.15	10.80	
	CH:120.00m to 135.00m	1	15.00	4.75	5.50	5.13	0.15	11.53	
	CH: 135.00m to 150.00m	1	15.00	5.50	4.60	5.05	0.15	11.36	
	CH: 150.00m to 165.00m	1	15.00	4.60	4.80	4.70	0.15	10.58	
	CH: 165.00m to 180.00m	1	15.00	4.80	4.90	4.85	0.15	10.91	
	CH: 180.00m to 187.10m	1	7.10	4.90	6.15	5.53	0.15	5.88	
	Ganavi Nilaya House Road from end								
	CH: 00.00m to 15.00m	1	15.00	4.50	4.60	4.55	0.15	10.24	
	CH: 15.00m to 30.00m	1	15.00	4.60	4.75	4.68	0.15	10.52	
	CH: 30.00m to 45.00m	1	15.00	4.75	4.50	4.63	0.15	10.41	
	CH: 45.00m to 60.00m	1	15.00	4.50	4.50	4.50	0.15	10.13	
	CH: 60.00m to 75.00m	1	15.00	4.50	4.80	4.65	0.15	10.46	
	CH: 75.00m to 90.00m	1	15.00	4.80	5.13	4.97	0.15	11.17	
	CH:90.00m to 105.00m	1	15.00	5.13	5.00	5.07	0.15	11.40	
	CH: 105.00m to 120.00m	1	15.00	5.00	4.45	4.73	0.15	10.63	
	CH:120.00m to 125.90m	1	5.90	4.45	5.80	5.13	0.15	4.54	
	Kamath Layout								
	Approach Road								
	CH:00.00m to 3.60m	1	3.60	10.00	8.30	9.15	0.125	4.12	
	Main Road								
	CH: 00.00m to 15.00m	1	15.00	6.20	5.70	5.95	0.15	13.39	
	CH: 15.00m to 30.00m	1	15.00	5.70	6.10	5.90	0.15	13.28	
	CH: 30.00m to 45.00m	1	15.00	6.10	6.60	6.35	0.15	14.29	
	CH: 45.00m to 60.00m	1	15.00	6.60	5.95	6.28	0.15	14.12	
	CH: 60.00m to 75.00m	1	15.00	5.95	5.80	5.88	0.15	13.22	

Contractor

SILICON CONSULTING ENGINEERS — Sanjay. D.S — Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Dry	Unit
	CH: 75.00m to 90.00m	1	15.00	5.80	5.55	5.68	0.15	12.77	
	CH:90.00m to 105.00m	1	15.00	5.55	5.50	5.53	0.15	12.43	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.50	5.50	0.15	12.38	
	CH:120.00m to 135.00m	1	15.00	5.50	5.70	5.60	0.15	12.60	
	CH: 135.00m to 150.00m	1	15.00	5.70	5.75	5.73	0.15	12.88	
	CH: 150.00m to 165.00m	1	15.00	5.75	6.10	5.93	0.15	13.33	
	CH: 165.00m to 180.00m	1	15.00	6.10	5.80	5.95	0.15	13.39	
	CH: 180.00m to 195.00m	1	15.00	5.80	5.50	5.65	0.15	12.71	
	CH: 195.00m to 210.00m	1	15.00	5.50	5.43	5.47	0.15	12.30	
	CH: 210.00m to 225.00m	1	15.00	5.43	5.40	5.42	0.15	12.18	
	CH: 225.00m to 240.00	1	15.00	5.40	6.90	6.15	0.15	13.84	
	CH: 240.00 to 255.00m	1	15.00	6.90	5.60	6.25	0.15	14.06	
	CH: 255.00m to 270.00m	1	15.00	5.60	5.70	5.65	0.15	12.71	
	CH: 270.00m to 285.00m	1	15.00	5.70	5.60	5.65	0.15	12.71	
	CH: 285.00m to 300.00m	1	15.00	5.60	5.55	5.58	0.15	12.54	
	CH: 300.00m to 315.00m	1	15.00	5.55	5.95	5.75	0.15	12.94	
	CH: 315.00m to 330.00m	1	15.00	5.95	6.40	6.18	0.15	13.89	
	CH: 330.00m to 345.00m	1	15.00	5.35	5.50	5.43	0.15	12.21	
	CH: 345.00m to 360.00m	1	15.00	5.50	5.50	5.50	0.15	12.38	
	CH: 360.00m to 375.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH: 375.00m to 390.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH: 390.00m to 405.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH: 405.00m to 420.00m	1	15.00	5.40	6.05	5.73	0.15	12.88	
	CH: 420.00m to 435.00m	1	15.00	6.05	6.00	6.03	0.15	13.56	
	CH 435.00m to 441.10m	1	6.10	6.00	8.20	7.10	0.15	6.50	
	11 th Cross Opp. Road								
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.00	5.35	5.18	0.15	11.64	
	CH: 30.00m to 45.00m	1	15.00	5.35	5.40	5.38	0.15	12.09	
	CH: 45.00m to 60.00m	1	15.00	5.40	5.40	5.40	0.15	12.15	
	CH: 60.00m to 75.00m	1	15.00	5.40	5.40	5.40	0.15	12.15	
	CH: 75.00m to 90.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH:90.00m to 105.00m	1	15.00	5.50	5.50	5.50	0.15	12.38	
	CH: 105.00m to 120.00m	1	15.00	5.50	5.40	5.45	0.15	12.26	
	CH:120.00m to 135.00m	1	15.00	5.40	5.50	5.45	0.15	12.26	
	CH: 135.00m to 150.00m	1	15.00	5.50	5.38	5.44	0.15	12.24	
	CH: 150.00m to 165.00m	1	15.00	5.38	5.50	5.44	0.15	12.24	
	CH: 165.00m to 180.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 180.00m to 195.00m	1	15.00	5.60	5.50	5.55	0.15	12.49	
	CH: 195.00m to 210.00m	1	15.00	5.50	5.20	5.35	0.15	12.04	
	CH: 210.00m to 225.00m	1	15.00	5.20	5.50	5.35	0.15	12.04	
	CH: 225.00m to 240.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 240.00m to 255.00m	1	15.00	5.60	5.45	5.53	0.15	12.43	
	CH: 255.00m to 270.00m	1	15.00	5.45	5.45	5.45	0.15	12.26	
	CH: 270.00m to 285.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 285.00m to 300.00m	1	15.00	5.50	5.60	5.55	0.15	12.49	
	CH: 300.00m to 315.00m	1	15.00	5.60	5.45	5.53	0.15	12.43	

Contractor

SILICON CONSULTING ENGINEERS

Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit
	CH: 315.00m to 330.00m	1	15.00	5.45	5.45	5.45	0.15	12.26	
	CH: 330.00m to 345.00m	1	15.00	5.45	5.50	5.48	0.15	12.32	
	CH: 345.00m to 360.00m	1	15.00	5.50	5.45	5.48	0.15	12.32	
	CH: 360.00m to 375.00m	1	15.00	5.45	6.00	5.73	0.15	12.88	
	CH: 375.00m to 379.60m	1	4.60	6.00	7.30	6.65	0.15	4.59	
	Smart School Backgate Road								
	CH: 00.00m to 15.00m	1	15.00	6.25	5.30	5.78	0.15	12.99	
	CH: 15.00m to 30.00m	1	15.00	5.30	5.30	5.30	0.15	11.93	
	CH: 30.00m to 45.00m	1	15.00	5.30	5.35	5.33	0.15	11.98	
	CH: 45.00m to 60.00m	1	15.00	5.35	5.20	5.28	0.15	11.87	
	CH: 60.00m to 75.00m	1	15.00	5.20	5.24	5.22	0.15	11.75	
	CH: 75.00m to 90.00m	1	15.00	5.24	5.30	5.27	0.15	11.86	
	CH:90.00m to 105.00m	1	15.00	5.30	5.26	5.28	0.15	11.88	
	CH: 105.00m to 115.00m	1	10.00	5.26	6.10	5.68	0.15	8.52	
	Mookambika Layout								
	Jagadish House Road								
	CH: 00.00m to 15.00m	1	15.00	5.10	4.65	4.88	0.15	10.97	
	CH: 15.00m to 30.00m	1	15.00	4.65	4.60	4.63	0.15	10.41	
	CH: 30.00m to 48.80m	1	18.80	4.60	4.55	4.58	0.15	12.90	
	Opp. Chethan hairstyle Road								
	CH: 00.00m to 15.00m	1	15.00	5.60	4.90	5.25	0.15	11.81	
	CH: 15.00m to 26.30m	1	11.30	4.90	4.90	4.90	0.15	8.31	
	Lakshman house Road								
	CH: 00.00m to 15.00m	1	15.00	5.05	4.70	4.88	0.15	10.97	
	CH: 15.00m to 30.00m	1	15.00	4.70	5.30	5.00	0.15	11.25	
	CH: 30.00m to 45.00m	1	15.00	5.30	4.70	5.00	0.15	11.25	
	CH: 45.00m to 47.40m	1	2.40	4.70	4.70	4.70	0.15	1.69	
	Nesara Screen Printing Road								
	CH: 00.00m to 15.00m	1	15.00	5.10	4.60	4.85	0.15	10.91	
	CH: 15.00m to 28.90m	1	13.90	4.60	4.50	4.55	0.15	9.49	
	Prakash House Road								
	CH: 00.00m to 15.00m	1	15.00	5.20	5.30	5.25	0.15	11.81	
	CH: 15.00m to 30.00m	1	15.00	5.30	5.40	5.35	0.15	12.04	
	CH: 30.00m to 47.00m	1	17.00	5.40	5.20	5.30	0.15	13.52	
	Manasa Gopika House Road								
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 15.00m to 30.00m	1	15.00	5.00	4.90	4.95	0.15	11.14	
	CH: 30.00m to 48.00m	1	18.00	4.90	4.90	4.90	0.15	13.23	
	Nanjappa House Road								
	CH: 00.00m to 15.00m	1	15.00	5.28	5.20	5.24	0.15	11.79	
	CH: 15.00m to 30.00m	1	15.00	5.20	5.20	5.20	0.15	11.70	
	CH: 30.00m to 34.10m	1	4.10	5.20	5.80	5.50	0.15	3.38	
	Doddanna Layout RSB Sabha Bhavan Road								
	CH: 00.00m to 15.00m	1	15.00	7.80	7.80	7.80	0.15	17.55	
	CH: 15.00m to 30.00m	1	15.00	7.80	7.70	7.75	0.15	17.44	
	CH: 30.00m to 45.00m	1	15.00	7.70	7.90	7.80	0.15	17.55	

Contractor

SILICON CONSULTING ENGINEERS

Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth		Unit
	CH: 45.00m to 60.00m	1	15.00	7.90	7.30	7.60	0.15	13.10	
	CH: 60.00m to 75.00m	1	15.00	7.30	7.30	7.30	0.15	16.43	
	CH: 75.00m to 90.00m	1	15.00	7.30	7.30	7.30	0.15	16.43	
	CH: 90.00m to 105.00m	1	15.00	7.30	7.50	7.40	0.15	16.65	
	CH: 105.00m to 113.00m	1	8.00	7.50	9.20	8.35	0.15	10.02	
	CH: 113.00m to 128.00m	1	15.00	9.20	9.10	9.15	0.15	20.59	
	CH: 128.00m to 143.00m	1	15.00	9.80	8.30	8.70	0.15	19.58	
	CH: 143.00m to 158.00m	1	15.00	8.30	7.20	7.75	0.15	17.44	
	CH: 158.00m to 173.00m	1	15.00	7.20	7.15	7.18	0.15	16.14	
	CH: 173.00m to 181.00m	1	8.00	7.15	7.60	7.38	0.15	8.85	
	Vadrahalli Village								
	Beside Nethravathi Real Estate Road								
	CH: 00.00m to 15.00m	1	15.00	5.40	5.00	5.20	0.15	11.70	
	CH: 15.00m to 30.00m	1	15.00	5.00	5.00	5.00	0.15	11.25	
	CH: 30.00m to 43.80m	1	13.80	5.00	5.00	5.00	0.15	10.35	
	CH: 43.80m to 62.50m	1	18.70	5.20	5.50	5.35	0.15	15.01	
	CH: 62.50m to 77.50m	1	15.00	5.30	5.30	5.30	0.15	11.93	
	CH: 77.50m to 92.50m	1	15.00	5.30	5.00	5.15	0.15	11.59	
	CH: 92.50m to 103.80m	1	11.30	5.00	5.20	5.10	0.15	8.64	
	Sidhappa House Road								
	CH: 00.00m to 15.00m	1	15.00	5.50	5.76	5.63	0.15	12.67	
	CH: 15.00m to 30.00m	1	15.00	5.76	5.30	5.53	0.15	12.44	
	CH: 30.00m to 45.00m	1	15.00	5.30	4.50	4.90	0.15	11.03	
	CH: 45.00m to 51.00m	1	6.00	4.50	5.10	4.80	0.15	4.32	
	Murthy House Road								
	CH: 00.00m to 10.30m	1	10.30	10.00	10.00	10.00	0.15	15.45	
	CH: 10.30m to 25.30m	1	15.00	6.10	6.18	6.14	0.15	13.82	
	CH: 25.30m to 40.30m	1	15.00	6.18	6.00	6.09	0.15	13.70	
	CH: 40.30m to 55.30m	1	15.00	6.00	6.30	6.15	0.15	13.84	
	CH: 55.30m to 70.30m	1	15.00	6.30	6.15	6.23	0.15	14.01	
	CH: 70.30m to 85.30m	1	15.00	6.15	6.50	6.33	0.15	14.23	
	CH: 85.30m to 94.80m	1	9.50	6.50	6.35	6.43	0.15	9.16	
							Present Qty	**2017.07**	**Cum**
							Qty Paid in 1st Bill	**2712.97**	**Cum**
							Total Qty	**4730.04**	**Cum**
							Deduct Qty Paid in 1st Bill	**2712.97**	**Cum**
							Qty to be paid in 2nd Bill	**2017.07**	**Cum**

Contractor

Consultant

Assistant Engineer 11/01/23

Assistant Exec. Engineer

Scanned by TapScanner

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring,								
	Vide Premeasurement page no. 01 to 03					1295.17			
					Present Qty	**1295.17**	**Cum**	**317.00**	**410568.89**
2	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out,								
	Vide Premeasurement page no. 04 to 08					4035.78			
					Present Qty	**4035.78**	**Cum**	**68.00**	**643397.08**
3	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km as per the direction of Engineer in charge								
	Vide Premeasurement page no. 09					6823.62			
					Present Qty	**6823.62**	**t.km**	**63.00**	**867435.75**
4	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding								
	Vide Premeasurement page no. 10 to 12					189.35			
					Present Qty	**189.35**	**Cum**	**6010.00**	**1138008.53**
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded								
	Vide Premeasurement page no. 13 to 17					388.44			
					Present Qty	**388.44**	**Cum**	**6858.67**	**2664195.08**
6	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications.as per the direction of Engineer								
	Vide Premeasurement page no. 18 to 20					23.94			
					Present Qty	**23.94**	**Ton**	**107888.86**	**2582832.29**
12	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory								
	Vide Premeasurement page no. 21 to 25.					2017.07			
					Present Qty	**2017.07**	**Cum**	**2450.57**	**11591303.12**

Scanned by TapScanner

02

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
13	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150								
	Vide Premeasurement page no. 26 to 30					2017.07			
					Present Qty	**2017.07**	**Cum**	**5600.71**	**26491551.94**

1129-1024.00
1,12,17,006

Contractor

SILICON CONSULTING ENGINEERS
Sanjay.
Consultant

Assistant Engineer

16/2/2023
Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Measurement Recorded On: 01/2/23 to 06/2/23

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
7	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M20 with OPC cement, with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work.								
	2nd Bill								
	For RCC Drain								
	Byandahalli Colony								
	From Laxmivenkateshwara House Road LHS								
	CH: 0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00m to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00m to 60.70m	1	0.70	0.90		0.63			
	Gap								
	CH: 60.70m to 90.70m	1	30.00	0.90		27.00			
	CH: 90.70m to 104.80m	1	14.10	0.90		12.69			
	CD Gap								
	CH: 104.80m to 133.40m	1	28.60	0.90		25.74			
	Gap								
	CH: 133.40m to 163.40m	1	30.00	0.90		27.00			
	CH: 163.40m to 163.90m	1	0.50	0.90		0.45			
	CD Gap								
	CH: 163.90m to 193.90m	1	30.00	0.75		22.50			
	CH: 193.90m to 221.50m	1	27.60	0.75		20.70			
	Machohalli								
	Bailkonenahalli Main Road LHS								
	CH: 0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00m to 60.00m	1	30.00	0.75		22.50			
	CH: 60.00m to 90.00m	1	30.00	0.75		22.50			
	CH: 90.00m to 108.00m	1	18.00	0.75		13.50			
	Lead off Drain								
	CH: 0.00m to 12.80m	1	12.80	0.75		9.60			
	Udhandaiah House Road LHS								
	CH: 0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00m to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00m to 62.30m	1	2.30	0.90		2.07			
	CD Gap								
	CH: 62.30m to 92.30m	1	30.00	0.90		27.00			
	CH: 92.30m to 122.30m	1	30.00	0.90		27.00			
	CH: 122.30m to 147.40m	1	25.10	0.90		22.59			

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore-92

C&F'd K. Nandini 16/12/23

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore-92

SILICON CONSULTING ENGINEERS

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

913.97

Scanned by TapScanner

Item No	Discription of Item	No	Length	Breadth	Depth	Qty.	Unit	Rate	Amount
	CD Gap								
	CH: 147.40m to 177.40m	1	30.00	0.90		27.00			
	CH: 177.40m to 207.40m	1	30.00	0.90		27.00			
	CH: 207.40m to 216.50m	1	9.10	0.90		8.19			
	CD Gap								
	CH: 216.50m to 241.20m	1	24.70	0.90		22.23			
	House Gap								
	CH: 241.20m to 264.00m	1	22.80	0.90		20.52			
	CD Gap								
	CH: 264.00m to 280.50m	1	16.50	0.90		14.85			
	Behind Shiva Temple Road								
	CH: 0.00m to 30.00m	1	30.00	0.90		27.00			
	CH: 30.00m to 60.00m	1	30.00	0.90		27.00			
	CH: 60.00m to 90.00m	1	30.00	0.90		27.00			
	CH: 90.00m to 120.00m	1	30.00	0.90		27.00			
	CH: 120.00m to 150.00m	1	30.00	0.90		27.00			
	CH: 150.00m to 168.70m	1	18.70	0.90		16.83			
	Vivekananda Nagar								
	Krishnamurthy House Road LHS								
	CH: 0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00m to 50.10m	1	20.10	0.75		15.08			
	Beside MV Men Wear Road RHS								
	CH: 0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00m to 60.00m	1	30.00	0.75		22.50			
	CH: 60.00m to 65.10m	1	5.10	0.75		3.83			
	Opp to Raj Tower Control Road RHS								
	CH: 0.00m to 30.00m	1	30.00	1.20		36.00			
	CH: 30.00m to 60.00m	1	30.00	1.20		36.00			
	CH: 60.00m to 80.00m	1	20.00	1.20		24.00			
	Beside Arogya Siri RHS								
	CH: 0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00m to 60.00m	1	30.00	0.75		22.50			
	CH: 60.00m to 77.00m	1	17.00	0.75		12.75			
	Beside Arogya Siri LHS								
	CH: 0.00m to 30.00m	1	30.00	0.75		22.50			
	CH: 30.00m to 60.00m	1	30.00	0.75		22.50			
	CH: 60.00m to 73.00m	1	13.00	0.75		9.75			
					Present Qty	**980.49**	**Sqm**		
					Qty Paid in 1st Bill	**0.00**	**Sqm**		
					Total Qty	**980.49**	**Sqm**		
					Deduct Qty Paid in 1st Bill	**0.00**	**Sqm**		
					Qty to be paid in 2nd Bill	**980.49**	**Sqm**	**2100.42**	**2059444.43**

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 92

SILICON CONSULTING ENGINEERS

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

Scanned by TapScanner

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Measurement Recorded On: 06/02/23

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
8	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M20 with OPC cement,with 20mm and down size graded granite metal coarse aggregate @0.70 mixed, Inculding providing and removing centering, shuttering, strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials, labour, all lead and lift, HOM of machinery, curing, including cost of reinforcement etc., complete as directed by the Engineer in charge of the work								
	2nd Bill								
	For RCC Culvert								
	Byandahalli Colony								
	From Laxmivenkateshwara House Road LHS								
	CD	1	6.10	1.20		7.32			
	CD	1	4.20	0.90		3.78			
	Machohalli								
	Udhandaiah House Road LHS								
	CD	1	5.30	0.90		4.77			
	CD	1	6.80	1.20		8.16			
	CD	1	6.80	1.20		8.16			
	CD	1	6.20	1.20		7.44			
	Bailkonenahalli Main Road RHS								
		1	4.90	1.20		5.88			
					Present Qty	**45.51**	**Sqm**		
					Qty Paid in 1st Bill	**0.00**	**Sqm**		
					Total Qty	**45.51**	**Sqm**		
					Deduct Qty Paid in 1st Bill	**0.00**	**Sqm**		
					Qty to be paid in 2nd Bill	**45.51**	**Sqm**	**5106.10**	**232378.50**

Asst. Executive Engineer (E&F) Yelahanka Division BBMP, Bangalore Zone Bangalore-92

Contractor

SILICON CONSULTING ENGINEERS

Consultant

Assistant Engineer

Assistant Exec. Engine

Scanned by TapScanner

Name of Work: "PACKAGE No-06 Developments of roads and drains at Machohalli, Kadabagere, Gollarahatti (Kitthanahalli), Singanayakanahalli Grama Panchayathi limits and surrounding areas of Yelahanka assembly Constituency Under Amrutha Nagarothana Grants".

Detailed Measurements

Measurement Recorded On: 12 | 12 | 12 to 13 | 01 | 23

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
14	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity andappropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes,compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete. as per the directions of the Engineer-in-charge of the work.as per the direction of Engineer in charge										
	2nd Bill										
	Machohalli Panchayathi										
	Byandahalli										
	Opposite Sri Shanmuga Hotel										
	CH: 00.00m to 15.00m	1	15.00	5.50	5.55	5.53	0.15	12.43			
	CH: 15.00m to 30.00m	1	15.00	5.55	5.20	5.38	0.15	12.09			
	CH: 30.00m to 45.00m	1	15.00	5.20	4.70	4.95	0.15	11.14			
	CH: 45.00m to 60.00m	1	15.00	4.70	5.20	4.95	0.15	11.14			
	CH: 60.00m to 67.50m	1	7.50	5.20	3.50	4.35	0.15	4.89			
	Sri Veerbhadreshwara Swamy Prasanna Road										
	CH: 00.00m to 15.00m	1	15.00	4.70	4.70	4.70	0.15	10.58			
	CH: 15.00m to 30.00m	1	15.00	4.70	5.00	4.85	0.15	10.91			
	CH: 30.00m to 37.30m	1	7.30	5.00	5.05	5.03	0.15	5.50			
	Beside Nandi Complex										
	CH: 00.00m to 15.00m	1	15.00	5.60	5.50	5.55	0.15	12.49			
	CH: 15.00m to 30.00m	1	15.00	5.50	5.30	5.40	0.15	12.15			
	CH: 30.00m to 45.00m	1	15.00	5.30	5.45	5.38	0.15	12.09			
	CH: 45.00m to 60.00m	1	15.00	5.45	5.30	5.38	0.15	12.09			
	CH: 60.00m to 75.00m	1	15.00	5.30	5.50	5.40	0.15	12.15			
	CH: 75.00m to 90.00m	1	15.00	5.50	5.45	5.48	0.15	12.32			
	CH:90.00m to 105.00m	1	15.00	5.45	5.50	5.48	0.15	12.32			
	CH: 105.00m to 120.00m	1	15.00	5.50	5.20	5.35	0.15	12.04			
	CH:120.00m to 133.20m	1	13.20	5.20	5.10	5.15	0.15	10.20			
	Bailkonenahalli										

C&FC R.Naidu 6.2.23

Asst. Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore - 92

18.53

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
	Beside Berht Robotics, Mahanteshwara Layout										
	CH: 00.00m to 15.00m	1	15.00	5.10	5.20	5.15	0.15	11.59			
	CH: 15.00m to 30.00m	1	15.00	5.20	5.10	5.15	0.15	11.59			
	CH: 30.00m to 45.00m	1	15.00	5.10	4.70	4.90	0.15	11.03			
	CH: 45.00m to 60.00m	1	15.00	4.70	4.60	4.65	0.15	10.46			
	CH: 60.00m to 75.00m	1	15.00	4.60	5.10	4.85	0.15	10.91			
	CH: 75.00m to 90.00m	1	15.00	5.10	4.75	4.93	0.15	11.08			
	CH:90.00m to 98.70m	1	8.70	4.75	4.75	4.75	0.15	6.20			
	Gap										
	CH:98.70m to 120.00m	1	21.30	4.70	4.60	4.65	0.15	14.86			
	Perpendicular Road										
	CH:00.00m to 26.80m	1	26.80	4.85	4.60	4.73	0.15	18.99			
	Machohalli										
	Uddhandayya Layout										
	Haleooramma temple road										
	CH: 00.00m to 15.00m	1	15.00	5.20	5.25	5.23	0.15	11.76			
	CH: 15.00m to 30.00m	1	15.00	5.25	5.50	5.38	0.15	12.09			
	CH: 30.00m to 45.00m	1	15.00	5.50	5.00	5.25	0.15	11.81			
	CH: 45.00m to 60.00m	1	15.00	5.00	5.00	5.00	0.15	11.25			
	CH: 60.00m to 75.00m	1	15.00	5.00	4.90	4.95	0.15	11.14			
	CH: 75.00m to 91.80m	1	16.80	4.90	5.10	5.00	0.15	12.60			
	Sri Haripada Nilaya Road										
	CH: 00.00m to 15.00m	1	15.00	5.00	4.65	4.83	0.15	10.86			
	CH: 15.00m to 30.00m	1	15.00	4.65	4.80	4.73	0.15	10.63			
	CH: 30.00m to 45.00m	1	15.00	4.80	5.00	4.90	0.15	11.03			
	CH: 45.00m to 60.00m	1	15.00	5.00	4.72	4.86	0.15	10.94			
	CH: 60.00m to 75.00m	1	15.00	4.72	4.50	4.61	0.15	10.37			
	CH: 75.00m to 90.00m	1	15.00	4.50	4.90	4.70	0.15	10.58			
	CH:90.00m to 105.00m	1	15.00	4.90	4.85	4.88	0.15	10.97			
	CH: 105.00m to 120.00m	1	15.00	4.85	4.75	4.80	0.15	10.80			
	CH:120.00m to 135.00m	1	15.00	4.75	5.50	5.13	0.15	11.53			
	CH: 135.00m to 150.00m	1	15.00	5.50	4.60	5.05	0.15	11.36			
	CH: 150.00m to 165.00m	1	15.00	4.60	4.80	4.70	0.15	10.58			
	CH: 165.00m to 180.00m	1	15.00	4.80	4.90	4.85	0.15	10.91			
	CH: 180.00m to 187.10m	1	7.10	4.90	6.15	5.53	0.15	5.88			
	Ganavi Nilaya House Road from end										
	CH: 00.00m to 15.00m	1	15.00	4.50	4.60	4.55	0.15	10.24			
	CH: 15.00m to 30.00m	1	15.00	4.60	4.75	4.68	0.15	10.52			
	CH: 30.00m to 45.00m	1	15.00	4.75	4.50	4.63	0.15	10.41			
	CH: 45.00m to 60.00m	1	15.00	4.50	4.50	4.50	0.15	10.13			
	CH: 60.00m to 75.00m	1	15.00	4.50	4.80	4.65	0.15	10.46			
	CH: 75.00m to 90.00m	1	15.00	4.80	5.13	4.97	0.15	11.17			

Asst. Executive Engineer
Yelahanka Division
Bang. Cantonment Zone - 92

Contractor

SILICON CONSULTING ENGINEERS
Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
	CH:90.00m to 105.00m	1	15.00	5.13	5.00	5.07	0.15	11.40			
	CH: 105.00m to 120.00m	1	15.00	5.00	4.45	4.73	0.15	10.63			
	CH:120.00m to 125.90m	1	5.90	4.45	5.80	5.13	0.15	4.54			
	Kamath Layout										
	Approach Road										
	CH:00.00m to 3.60m	1	3.60	10.00	8.30	9.15	0.125	4.12			
	Main Road										
	CH: 00.00m to 15.00m	1	15.00	6.20	5.70	5.95	0.15	13.39			
	CH: 15.00m to 30.00m	1	15.00	5.70	6.10	5.90	0.15	13.28			
	CH: 30.00m to 45.00m	1	15.00	6.10	6.60	6.35	0.15	14.29			
	CH: 45.00m to 60.00m	1	15.00	6.60	5.95	6.28	0.15	14.12			
	CH: 60.00m to 75.00m	1	15.00	5.95	5.80	5.88	0.15	13.22			
	CH: 75.00m to 90.00m	1	15.00	5.80	5.55	5.68	0.15	12.77			
	CH:90.00m to 105.00m	1	15.00	5.55	5.50	5.53	0.15	12.43			
	CH: 105.00m to 120.00m	1	15.00	5.50	5.50	5.50	0.15	12.38			
	CH:120.00m to 135.00m	1	15.00	5.50	5.70	5.60	0.15	12.60			
	CH: 135.00m to 150.00m	1	15.00	5.70	5.75	5.73	0.15	12.88			
	CH: 150.00m to 165.00m	1	15.00	5.75	6.10	5.93	0.15	13.33			
	CH: 165.00m to 180.00m	1	15.00	6.10	5.80	5.95	0.15	13.39			
	CH: 180.00m to 195.00m	1	15.00	5.80	5.50	5.65	0.15	12.71			
	CH: 195.00m to 210.00m	1	15.00	5.50	5.43	5.47	0.15	12.30			
	CH: 210.00m to 225.00m	1	15.00	5.43	5.40	5.42	0.15	12.18			
	CH: 225.00m to 240.00	1	15.00	5.40	6.90	6.15	0.15	13.84			
	CH: 240.00 to 255.00m	1	15.00	6.90	5.60	6.25	0.15	14.06			
	CH: 255.00m to 270.00m	1	15.00	5.60	5.70	5.65	0.15	12.71			
	CH: 270.00m to 285.00m	1	15.00	5.70	5.60	5.65	0.15	12.71			
	CH: 285.00m to 300.00m	1	15.00	5.60	5.55	5.58	0.15	12.54			
	CH: 300.00m to 315.00m	1	15.00	5.55	5.95	5.75	0.15	12.94			
	CH: 315.00m to 330.00m	1	15.00	5.95	6.40	6.18	0.15	13.89			
	CH: 330.00m to 345.00m	1	15.00	5.35	5.50	5.43	0.15	12.21			
	CH: 345.00m to 360.00m	1	15.00	5.50	5.50	5.50	0.15	12.38			
	CH: 360.00m to 375.00m	1	15.00	5.50	5.40	5.45	0.15	12.26			
	CH: 375.00m to 390.00m	1	15.00	5.40	5.50	5.45	0.15	12.26			
	CH: 390.00m to 405.00m	1	15.00	5.50	5.40	5.45	0.15	12.26			
	CH: 405.00m to 420.00m	1	15.00	5.40	6.05	5.73	0.15	12.88			
	CH: 420.00m to 435.00m	1	15.00	6.05	6.00	6.03	0.15	13.56			
	CH 435.00m to 441.10m	1	6.10	6.00	8.20	7.10	0.15	6.50			
	11 th Cross Opp. Road										
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59			
	CH: 15.00m to 30.00m	1	15.00	5.00	5.35	5.18	0.15	11.64			
	CH: 30.00m to 45.00m	1	15.00	5.35	5.40	5.38	0.15	12.09			
	CH: 45.00m to 60.00m	1	15.00	5.40	5.40	5.40	0.15	12.15			
	CH: 60.00m to 75.00m	1	15.00	5.40	5.40	5.40	0.15	12.15			
	CH: 75.00m to 90.00m	1	15.00	5.40	5.50	5.45	0.15	12.26			
	CH:90.00m to 105.00m	1	15.00	5.50	5.50	5.50	0.15	12.38			
	CH: 105.00m to 120.00m	1	15.00	5.50	5.40	5.45	0.15	12.26			

583.24

Executive Engineer
Project Division
Yelahanka Zone

Asst Executive Engineer
Project Division
Yelahanka Zone

672.70

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engine

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
	CH:120.00m to 135.00m	1	15.00	5.40	5.50	5.45	0.15	12.26			
	CH: 135.00m to 150.00m	1	15.00	5.50	5.38	5.44	0.15	12.24			
	CH: 150.00m to 165.00m	1	15.00	5.38	5.50	5.44	0.15	12.24			
	CH: 165.00m to 180.00m	1	15.00	5.50	5.60	5.55	0.15	12.49			
	CH: 180.00m to 195.00m	1	15.00	5.60	5.50	5.55	0.15	12.49			
	CH: 195.00m to 210.00m	1	15.00	5.50	5.20	5.35	0.15	12.04			
	CH: 210.00m to 225.00m	1	15.00	5.20	5.50	5.35	0.15	12.04			
	CH: 225.00m to 240.00m	1	15.00	5.50	5.60	5.55	0.15	12.49			
	CH: 240.00m to 255.00m	1	15.00	5.60	5.45	5.53	0.15	12.43			
	CH: 255.00m to 270.00m	1	15.00	5.45	5.45	5.45	0.15	12.26			
	CH: 270.00m to 285.00m	1	15.00	5.45	5.50	5.48	0.15	12.32			
	CH: 285.00m to 300.00m	1	15.00	5.50	5.60	5.55	0.15	12.49			
	CH: 300.00m to 315.00m	1	15.00	5.60	5.45	5.53	0.15	12.43			
	CH: 315.00m to 330.00m	1	15.00	5.45	5.45	5.45	0.15	12.26			
	CH: 330.00m to 345.00m	1	15.00	5.45	5.50	5.48	0.15	12.32			
	CH: 345.00m to 360.00m	1	15.00	5.50	5.45	5.48	0.15	12.32			
	CH: 360.00m to 375.00m	1	15.00	5.45	6.00	5.73	0.15	12.88			
	CH: 375.00m to 379.60m	1	4.60	6.00	7.30	6.65	0.15	4.59			
	Smart School Backgate Road										
	CH: 00.00m to 15.00m	1	15.00	6.25	5.30	5.78	0.15	12.99			
	CH: 15.00m to 30.00m	1	15.00	5.30	5.30	5.30	0.15	11.93			
	CH: 30.00m to 45.00m	1	15.00	5.30	5.35	5.33	0.15	11.98			
	CH: 45.00m to 60.00m	1	15.00	5.35	5.20	5.28	0.15	11.87			
	CH: 60.00m to 75.00m	1	15.00	5.20	5.24	5.22	0.15	11.75			
	CH: 75.00m to 90.00m	1	15.00	5.24	5.30	5.27	0.15	11.86			
	CH:90.00m to 105.00m	1	15.00	5.30	5.26	5.28	0.15	11.88			
	CH: 105.00m to 115.00m	1	10.00	5.26	6.10	5.68	0.15	8.52			
	Mookambika Layout										
	Jagadish House Road										
	CH: 00.00m to 15.00m	1	15.00	5.10	4.65	4.88	0.15	10.97			
	CH: 15.00m to 30.00m	1	15.00	4.65	4.60	4.63	0.15	10.41			
	CH: 30.00m to 48.80m	1	18.80	4.60	4.55	4.58	0.15	12.90			
	Opp. Chethan hairstyle Road										
	CH: 00.00m to 15.00m	1	15.00	5.60	4.90	5.25	0.15	11.81			
	CH: 15.00m to 26.30m	1	11.30	4.90	4.90	4.90	0.15	8.31			
	Lakshman house Road										
	CH: 00.00m to 15.00m	1	15.00	5.05	4.70	4.88	0.15	10.97			
	CH: 15.00m to 30.00m	1	15.00	4.70	5.30	5.00	0.15	11.25			
	CH: 30.00m to 45.00m	1	15.00	5.30	4.70	5.00	0.15	11.25			
	CH: 45.00m to 47.40m	1	2.40	4.70	4.70	4.70	0.15	1.69			
	Nesara Screen Printing Road										
	CH: 00.00m to 15.00m	1	15.00	5.10	4.60	4.85	0.15	10.91			
	CH: 15.00m to 28.90m	1	13.90	4.60	4.50	4.55	0.15	9.49			

1072.70

1490.01

Asst. Executive Engineer

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
	Prakash House Road										
	CH: 00.00m to 15.00m	1	15.00	5.20	5.30	5.25	0.15	11.81			
	CH: 15.00m to 30.00m	1	15.00	5.30	5.40	5.35	0.15	12.04			
	CH: 30.00m to 47.00m	1	17.00	5.40	5.20	5.30	0.15	13.52			
	Manasa Gopika House Road										
	CH: 00.00m to 15.00m	1	15.00	5.30	5.00	5.15	0.15	11.59			
	CH: 15.00m to 30.00m	1	15.00	5.00	4.90	4.95	0.15	11.14			
	CH: 30.00m to 48.00m	1	18.00	4.90	4.90	4.90	0.15	13.23			
	Nanjappa House Road										
	CH: 00.00m to 15.00m	1	15.00	5.28	5.20	5.24	0.15	11.79			
	CH: 15.00m to 30.00m	1	15.00	5.20	5.20	5.20	0.15	11.70			
	CH: 30.00m to 34.10m	1	4.10	5.20	5.80	5.50	0.15	3.38			
	Doddanna Layout RSB Sabha Bhavan Road										
	CH: 00.00m to 15.00m	1	15.00	7.80	7.80	7.80	0.15	17.55			
	CH: 15.00m to 30.00m	1	15.00	7.80	7.70	7.75	0.15	17.44			
	CH: 30.00m to 45.00m	1	15.00	7.70	7.90	7.80	0.15	17.55			
	CH: 45.00m to 60.00m	1	15.00	7.90	7.30	7.60	0.15	17.10			
	CH: 60.00m to 75.00m	1	15.00	7.30	7.30	7.30	0.15	16.43			
	CH: 75.00m to 90.00m	1	15.00	7.30	7.30	7.30	0.15	16.43			
	CH: 90.00m to 105.00m	1	15.00	7.30	7.50	7.40	0.15	16.65			
	CH: 105.00m to 113.00m	1	8.00	7.50	9.20	8.35	0.15	10.02			
	CH: 113.00m to 128.00m	1	15.00	9.20	9.10	9.15	0.15	20.59			
	CH: 128.00m to 143.00m	1	15.00	9.10	8.30	8.70	0.15	19.58			
	CH: 143.00m to 158.00m	1	15.00	8.30	7.20	7.75	0.15	17.44			
	CH: 158.00m to 173.00m	1	15.00	7.20	7.15	7.18	0.15	16.14			
	CH: 173.00m to 181.00m	1	8.00	7.15	7.60	7.38	0.15	8.85			
	Vadrahalli Village										
	Beside Nethravathi Real Estate Road										
	CH: 00.00m to 15.00m	1	15.00	5.40	5.00	5.20	0.15	11.70			
	CH: 15.00m to 30.00m	1	15.00	5.00	5.00	5.00	0.15	11.25			
	CH: 30.00m to 43.80m	1	13.80	5.00	5.00	5.00	0.15	10.35			
	CH: 43.80m to 62.50m	1	18.70	5.20	5.50	5.35	0.15	15.01			
	CH: 62.50m to 77.50m	1	15.00	5.30	5.30	5.30	0.15	11.93			
	CH: 77.50m to 92.50m	1	15.00	5.30	5.00	5.15	0.15	11.59			
	CH: 92.50m to 103.80m	1	11.30	5.00	5.20	5.10	0.15	8.64			
	Sidhappa House Road										
	CH: 00.00m to 15.00m	1	15.00	5.50	5.76	5.63	0.15	12.67			
	CH: 15.00m to 30.00m	1	15.00	5.76	5.30	5.53	0.15	12.44			
	CH: 30.00m to 45.00m	1	15.00	5.30	4.50	4.90	0.15	11.03			
	CH: 45.00m to 51.00m	1	6.00	4.50	5.10	4.80	0.15	4.32			
	Murthy House Road										
	CH: 00.00m to 10.30m	1	10.30	10.00	10.00	10.00	0.15	15.45			
	CH: 10.30m to 25.30m	1	15.00	6.10	6.18	6.14	0.15	13.82			
	CH: 25.30m to 40.30m	1	15.00	6.18	6.00	6.09	0.15	13.70			
	CH: 40.30m to 55.30m	1	15.00	6.00	6.30	6.15	0.15	13.84			

1499.01

1979.67

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

SSCON CONSULTING ENGINEERS

Contractor | Consultant | Assistant Engineer | Assistant Exec. Engineer

Scanned by TapScanner

Item No	Discription of Item	No	Length	B1	B2	Avg. B	Depth	Qty	Unit	Rate	Amount
	CH: 55.30m to 70.30m	1	15.00	6.30	6.15	6.23	0.15	14.01			
	CH: 70.30m to 85.30m	1	15.00	6.15	6.50	6.33	0.15	14.23			
	CH: 85.30m to 94.80m	1	9.50	6.50	6.35	6.43	0.15	9.16			
							Present Qty	**2017.07**	**Cum**		
							Qty Paid in 1st Bill	**2712.97**	**Cum**		
							Total Qty	**4730.04**	**Cum**		
							Deduct Qty Paid in 1st Bill	**2712.97**	**Cum**		
							Qty to be paid in 2nd Bill	**2017.07**	**Cum**	**7138.72**	**14399275.29**
									Total	**40431003.44**	
									GST 18%	**7277580.62**	
									Grand Total	**47708584.06**	

Contractor

Consultant

Assistant Engineer

Assistant Exec. Engineer

Scanned by TapScanner